

ID	Task Name	Duration	Start	Finish	
1	**Preliminary Schedule. Once work is established then a revised schedule will be issued.**	0 days	Fri 2/1/13	Fri 2/1/13	T
2	Lewis Hall 2nd/3rd Floor Renovations	128 days	Fri 2/1/13	Fri 7/19/13	
3	AFMS (2/Day)	8 days	Fri 2/1/13	Sun 2/10/13	
4	Labs with Fume Hood Work and Associated Exhaust Systems	110 days	Wed 2/6/13	Fri 6/28/13	
5	Start 3N Fan Work and Labs(2065,3059,3055,3053,3078,3076,EF-4)	21 days	Wed 2/6/13	Tue 2/26/13	
6	3N Fan Work Controls and Commissioning	5 days	Wed 2/27/13	Sun 3/3/13	
7	Start 2N Fan Work and 7 Labs (2037,2035,3037,3058,3035,3033,3031,3056B)	12 days	Mon 3/4/13	Tue 3/19/13	
8	2N Fan Work Controls and Commissioning	3 days	Wed 3/20/13	Fri 3/22/13	
9	Start 1N Fan Work and 7 Labs (2008,2012,3036,3034,3032,3010,3014,EF-3)	10 days	Mon 3/25/13	Fri 4/5/13	
10	1N Fan Work Controls and Commissioning	3 days	Mon 4/8/13	Wed 4/10/13	
11	Start 1S Fan Work and 8 Labs (2122,2119,2109,2110,3137,3139,3143,3111)	10 days	Thu 4/11/13	Wed 4/24/13	
12	1S Fan Work Controls and Commissioning	3 days	Thu 4/25/13	Mon 4/29/13	
13	Start 2S Fan Work and 6 Labs (2130,2142F,3136,3138,3159,3140)	8 days	Tue 4/30/13	Thu 5/9/13	
14	2SFan Work Controls and Commissioning	3 days	Fri 5/10/13	Tue 5/14/13	
15	Start 3S Fan Work and 10 Labs (2155,2165,2167,2151,2149,2141A,2139,2173,3177,3185)	14 days	Wed 5/15/13	Tue 6/4/13	
16	3S Fan Work Controls and Commissioning	3 days	Wed 6/5/13	Fri 6/7/13	
17	System Testing	15 days	Mon 6/10/13	Fri 6/28/13	
18	Labs without Fume Hood Work (~7-8/week)	84 days	Mon 2/18/13	Mon 6/10/13	
19	Non Lab Week 1 TU#s 3085,3085A,3085B,3085C,3085D 3057,3063	7 days	Mon 2/18/13	Sun 2/24/13	
20	Non Lab Week 2 TU#s 3NC2,3056A,3054,3052,3NC1,3037A,3004	7 days	Mon 2/25/13	Sun 3/3/13	
21	Non Lab Week 3 TU#s 3005,3006,3010,3012,3016,3016A,3NC3	5 days	Mon 3/4/13	Fri 3/8/13	
22	Non Lab Week 4 TU#s 3108,3115, 3121,3123, 3SC5,3142,3163,3161	5 days	Mon 3/11/13	Fri 3/15/13	
23	Non Lab Week 5 TU#s 3155,3156,3158,3160,3162,3190,3189,3183,3175	5 days	Mon 3/18/13	Fri 3/22/13	
24	Non Lab Week 6 TU#s 2069,2069A,2067,2NC3,2NC4,2071,2070C,2070B	5 days	Mon 3/25/13	Fri 3/29/13	
25	Non Lab Week 7 TU#s 2070A,2043,2041,2042,2002,2040A,2040,2039	5 days	Mon 4/1/13	Fri 4/5/13	
26	Non Lab Week 8 TU#s 2038,2036A,2036,2032,2006,2014,2016,2022	5 days	Mon 4/8/13	Fri 4/12/13	
27	Non Lab Week 9 TU#s 2004,2110,2112,2114,2116,2SC1,2132,2142A	5 days	Mon 4/15/13	Fri 4/19/13	
28	Non Lab Week 10 TU#s 2154,2153,2156A,2156,2SC2,2173A	5 days	Mon 4/22/13	Fri 4/26/13	
29	Start Remaining Autoclave Exhaust Work	9 days	Tue 4/30/13	Fri 5/10/13	
30	System Testing/TAB	20 days	Mon 5/13/13	Mon 6/10/13	
31	Offices (FCUs w/associated ductwork) (~10/week)	82 days	Mon 2/25/13	Mon 6/17/13	
32	FCU Week 1: 3081,3081A,3079,3077A,3077,3075A,3075(2),3073(2): Associated TUs 3081,3077,3NC6	7 days	Mon 2/25/13	Sun 3/3/13	
33	FCU Week 2: 3071,3069,3067,3049,3047,3045,3043,3041,3039,3027 Associated TUs: 3NC5,3NC4	5 days	Mon 3/4/13	Fri 3/8/13	
34	FCU Week 3: 3025,3023,3021,(2),3019(2),3019A,3015,3013,3011 Associated TUs: 3021,3013,3007	5 days	Mon 3/11/13	Fri 3/15/13	
35	FCU Week 4: 3009,3007B,3007,3110(2),3112,3114,3116,3118,3122A Associated TUs: 3110,3114,	5 days	Mon 3/18/13	Fri 3/22/13	
36	FCU Week 5: 3122,3122B(2),3124(2),3126,3128,3130,3132,3144 Associated TUs:3SC1,3SC2	5 days	Mon 3/25/13	Fri 3/29/13	
37	FCU Week 6: 3146,3148,3150,3152,3166,3168,3170,3172(3) Associated TUs: 3SC3,3SC4	5 days	Mon 4/1/13	Fri 4/5/13	
38	FCU Week 7: 3174B(2),3174A,3174,3178,3180,3182,3184,3186,3188 Associated TUs:3182,3188	5 days	Mon 4/8/13	Fri 4/12/13	
39	FCU Week 8: 2062,2060(2),2059,2055,2053,2051,2049,2041,2045,2029 Associated TUs:2NC1,2062,2NC2	5 days	Mon 4/15/13	Fri 4/19/13	
40	FCU Week 9 :2027,2025,2023(2),2021,2021A(2),2019,2017,2015,2013 Associated TUs:2023,2015,2005	5 days	Mon 4/22/13	Fri 4/26/13	
41	FCU Week 10:2011,2009,2007,2112,2180(2),2114,2116A,2116B,2122(2) Associated TUs: none	5 days	Mon 4/29/13	Fri 5/3/13	
42	FCU Week 11: 2124,2126,2130,2156(3),2155(3),2160 Associated TUs: 2SC3	5 days	Mon 5/6/13	Fri 5/10/13	
43	FCU Week 12: 2162(2),2164(2),2164A,2166,2168,2170,2172,2174,2176 Associated TUs: 2166,2176	5 days	Mon 5/13/13	Fri 5/17/13	
44	System Testing/TAB	20 days	Mon 5/20/13	Mon 6/17/13	
45	Punchlist and Close Out	15 days	Mon 7/1/13	Fri 7/19/13	

Project: LH Associate Construction Sc
Date: Mon 1/14/13

Task

Split

Milestone

Summary

Project Summary

External Tasks
 External Milestone
 Inactive Task
 Inactive Task
 Inactive Milestone

Inactive Summary
 Manual Task
 Duration-only
 Manual Summary Rollup
 Manual Summary

Start-only
 Finish-only
 Progress
 Deadline